

Pinellas County

Staff Report

File #: 25-0497A, Version: 1 Agenda Date: 5/6/2025

Subject:

Project application to the Federal Aviation Administration and delegation of authority to accept Federal Aviation Administration Fiscal Year 2025 Funds - Infrastructure Investment and Jobs Act Airport Infrastructure Grant - St. Pete-Clearwater International Airport

Recommended Action:

Approval of a Fiscal Year (FY) 2025 project application to request \$4,914,957.00 from the Federal Aviation Administration (FAA) under the Infrastructure Investment and Jobs Act (IIJA) Airport Infrastructure Grant (AIG) program.

- This grant will enable St. Pete-Clearwater International Airport (PIE) to fund pre-construction design activities for the passenger terminal improvement project such as Construction Management at Risk (CMAR) and Owner's Representative.
- This grant will likely pay for 80% of the terminal's eligible spaces since the FAA does not fund all terminal construction. The local share would be the remaining 20%, or \$1,228,739.25.
- It is uncertain exactly when the grant agreement will be forwarded to the County for signature by the Chairman and County Attorney. The grant will be electronically mailed to the Chairman for electronic signature and then the County Attorney. PIE will not have a copy of the grant prior to the grant being emailed. It is customary that the FAA provides PIE no advance notice and only a few days to execute the grant and obligate the funding.
- Because the grant agreement needs to be signed when it is received by the FAA, we request the Board of County Commissioners delegates authority to Chairman Scott to sign the grant at the point in time when approving this grant application.
- This grant will be receipted to the New Passenger Terminal Improvements Project 003343A, which is included in the FY25 Capital Improvement Plan, funded by the Airport Revenue and Operating Fund.

Strategic Priorities:

Resilient Infrastructure and Environment
1.2 Maintain and enhance County infrastructure

Prosperity and Opportunity 3.5 Foster business growth

Summary:

The IIJA AIG is a program that provides funding for airport infrastructure beginning in FY22. PIE's FY22 apportionment is \$4,914,957. Apportionments for FY2023-2025 totals \$15,016,621 which will be requested in future years. This award would fund the eligible portions of the pre-construction design of the passenger terminal improvement project. which includes items such as new passenger boarding bridges, enlarging passenger hold rooms, increasing baggage make-up capacity, and

File #: 25-0497A, Version: 1 Agenda Date: 5/6/2025

consolidating the Ticketing A and B security screening checkpoints.

As part of the IIJA, the Airport Infrastructure Grant (AIG) program provides \$14.5B in funding over five years starting in FY2022. This includes up to \$2.39B for primary airports such as PIE. These funds can be invested in runways, taxiways, safety and sustainability projects, as well as terminal, airport transit connections, and roadway projects.

Background Information:

This grant award will assist PIE as it embarks on the largest airport project undertaken in our history. There are several funding mechanisms that have been identified to assist PIE in funding this expansion: (1) FAA entitlements; (2) FAA IIJA AIG funds; (3) FAA IIJA Airport Terminal Program (ATP) funds; (4) Florida Department of Transportation (FDOT) Strategic Airport Investment Grant; (5) FDOT Strategic Intermodal System (SIS) grant; (6) Passenger Facility Charges (PFCs); and (7) Airport Capital Improvement Program (CIP) funds.

Fiscal Impact:

This grant will be receipted to the New Passenger Terminal Improvements Project 003343A, included in the Capital Improvement Plan, funded by the Airport Revenue and Operating Fund.

Funding by Source

Airport Funds	\$ 31,595,000.00
FAA Grants	\$ 6,000,000.00
FDOT Grants	\$ 1,425,000.00
Anticipated Grants*	\$ 64,040,000.00

^{*}The Anticipated Grants funding source includes this \$4,914,957 FAA grant. Once executed these grant funds will be budgeted under the FAA Grants funding source in the FY26-FY31 Capital Improvement Plan.

Staff Member Responsible:

Thomas R. Jewsbury, Executive Director, St. Pete-Clearwater International Airport

Partners:

Federal Aviation Administration

Attachments:

FY2025 Infrastructure Investment and Jobs Act Airport Infrastructure Grant Application 3-12-0075-055-2025

Intent to Apply Approval from OMB

Electronic mail from Jewel White describing ability to delegate authority for Chairman to sign Grant Agreement upon receipt

OMB Number: 4040-0004 Expiration Date: 8/31/2016

Application for Federal Assistance SF-424									
* 1. Type of Submission:									
Preapplication		New							
Application		Continuation	* Other (Specify):						
Changed/Corre	ected Application	Revision							
* 3. Date Received:		4. Applicant Identifier:							
May 6, 2025		3-12-0075-055-2025							
5a. Federal Entity Ide	entifier:		5b. Federal Award Identifier:						
3-12-0075-055-2	2025								
State Use Only:									
6. Date Received by	State:	7. State Application I	Identifier:						
8. APPLICANT INFO	ORMATION:								
* a. Legal Name: P:	inellas, Count	y of dba Board of Cou	nty Commissioners						
* b. Employer/Taxpay	er Identification Nur	nber (EIN/TIN):	* c. Organizational DUNS:						
59-6000800									
d. Address:									
* Street1:	c/o Office of	Management and Budget	t						
Street2									
* City:	Clearwater								
County/Parish:									
* State:			FL: Florida						
Province:									
* Country:			USA: UNITED STATES						
* Zip / Postal Code:	33756-5165								
e. Organizational U	nit:								
Department Name:			Division Name:						
St. Pete-Clearwater Int'l Apt									
f. Name and contac	t information of pe	erson to be contacted on ma	atters involving this application:						
Prefix Mr.		* First Name	Thomas						
Middle Name: R.									
* Last Name: Jew	sbury								
Suffix									
Title: Airport Di	rector								
Organizational Affiliat	ion:								
The Airport is	a department	of Pinellas County Gov	vernment						
* Telephone Number:	727 453-7801		Fax Number: 727 453-7846						
*Email: jewsbury@fly2pie.com									

Application for Federal Assistance SF-424
* 9. Type of Applicant 1: Select Applicant Type:
B: County Government
Type of Applicant 2: Select Applicant Type:
Type of Applicant 3: Select Applicant Type:
* Other (specify):
* 10. Name of Federal Agency:
Federal Aviation Administration
11. Catalog of Federal Domestic Assistance Number:
20-106
CFDA Title:
Airport Improvement Program. This grant is PIE's FY22 apportionment of the BIL AIG program.
* 12. Funding Opportunity Number:
Not Applicable
* Title:
N/A
13. Competition Identification Number:
Not Applicable
Title:
14. Areas Affected by Project (Cities, Counties, States, etc.):
Add Attachment
* 15. Descriptive Title of Applicant's Project:
Design and Pre-Construction Activities for PIE's Passenger Terminal Improvements project.
Attach supporting documents as specified in agency instructions.
Add Attachments Deler- 1 Deler

Application for Federal Assistance SF-424									
16. Congressiona	16. Congressional Districts Of:								
* a. Applicant	* a. Applicant 10th * b. Program/Project 10th								
Attach an additional list of Program/Project Congressional Districts if needed.									
		Add Attachment Delete Attachment View Attachment							
17. Proposed Pro	ject:								
* a. Start Date: 10	0/10/2025	* b. End Date: 06/30/2026							
18. Estimated Funding (\$):									
* a. Federal	4,914,957	00							
* b. Applicant	0 ,	00							
* c. State	0 ,	00							
* d. Local	1,126,284	00							
* e. Other	0 .	00							
* f. Program Incom	е 0	00							
* g. TOTAL	6,041,241	00							
* 19. ls Applicatio	n Subject to Review By State Under	Executive Order 12372 Process?							
a. This applica	ation was made available to the State	under the Executive Order 12372 Process for review on							
b. Program is	subject to E.O. 12372 but has not bee	n selected by the State for review.							
c. Program is	not covered by E.O. 12372.								
* 20. Is the Applic	ant Delinquent On Any Federal Debt	(If "Yes," provide explanation in attachment.)							
Yes	⊠ No								
If "Yes", provide e	explanation and attach								
		Add Attachment Delete Attachment View Attachment							
21. *By signing this application, I certify (1) to the statements contained in the list of certifications** and (2) that the statements herein are true, complete and accurate to the best of my knowledge. I also provide the required assurances** and agree to comply with any resulting terms if I accept an award. I am aware that any false, fictitious, or fraudulent statements or claims may subject me to criminal, civil, or administrative penalties. (U.S. Code, Title 218, Section 1001) ** I AGREE ** The list of certifications and assurances, or an internet site where you may obtain this list, is contained in the announcement or agency specific instructions.									
Authorized Representative:									
Prefix: Mr		First Name: Brian							
Middle Name:									
* Last Name: Sco	ott								
Suffix:									
*Title: Chairman, Board of County Commissioners									
* Telephone Number	er: 727 464-3360	Fax Number:							
*Email: brscott	@pinellas.gov								
* Signature of Authorized Representative: * Date Signed: 05/07/2025									

)	Task Name	Duration	Start	Finish	4 2025 2026 2027 2028 2029 2030 2 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q1 Q2 Q3
1	PIE Terminal Expansion Design	498 days	Tue 7/16/24	Tue 6/30/26	प्रदेश पर पा पर
2	Task 2 - Conceptual / Preliminary Design	153 days	Tue 7/16/24	Thu 2/20/25	1
3	Design Kick-Off Meeting/Workshop	2 days	Tue 7/16/24	Wed 7/17/24	Day1 - PIE Staff; Day2 - Other Stakeholders
4	T2.01 - Data Collection	5 days	Tue 7/16/24	Mon 7/22/24	Compile Kickoff Workshop Info & Review Airport proved existing conditions documents
5	T2.05 - Master Plan Review	7 days	Thu 7/18/24	Fri 7/26/24	Review existing master plan documents and confirm document assumptions are still curre
6	T2.06 - Terminal Planning Validation	20 days	Mon 7/29/24	Fri 8/23/24	Produce a space planning comparison document.
7	T2.08 - Conceptual Design Dev	25 days	Mon 8/26/24	Mon 9/30/24	Produce (3) concept solutions, ROM, Pros/Cons, and construction phasing.
8	T2.02.01 - Site Survey (Area 1) / Scan	20 days	Tue 10/1/24	Mon 10/28/24	Building scan incl above ceiling & Site Survey.
9	T2.02.01 - Site Survey (Area 2)	15 days	Tue 10/29/24	Mon 11/18/24	
10	T2.02.01 - Site Survey (Area 3)	15 days	Tue 11/19/24	Wed 12/11/24	
11	T2.02.01 - Site Survey (Area 4)	15 days	Thu 12/12/24	Fri 1/3/25	
12	T2.02.01 - Site Survey (Area 5)	10 days	Mon 1/6/25	Fri 1/17/25	
13	T2.02.02 - Geotech Testing / Report	20 days	Tue 10/1/24	Mon 10/28/24	Geotechnical testing and report. Must have access and drilling locations coordianted a
14	T2.04 - Existing Cond Revit Model	14 days	Tue 10/29/24	Fri 11/15/24	Develop model from point cloud
15	T2.07 - CMAR Selection Assistance	70 days	Thu 7/18/24	Thu 10/24/24	As-Needed throughout selection process.
16	T2.09 - Concept Review Workshop	1 day	Wed 11/6/24	Wed 11/6/24	Present (3) concepts. Direction given to proceed with (1)
17	T2.03 - Site Walkthrough	1 day	Thu 11/7/24	Thu 11/7/24	Incorporated into the Kick-Off meeting agenda
18	Design Team Internal Kickoff (Engineering)	1 day	Fri 11/22/24	Fri 11/22/24	
19	T2.10 - Concept Refinement	41 days	Thu 11/7/24	Wed 1/8/25	Develop concept and deliverable package
20	T2.11 - Phasing and Constructability	42 days	Thu 11/7/24	Thu 1/9/25	High-level comprehensive construction phasing prior to CMAR update as-needed.
21	T2.12 - Cost Estimating	36 days	Thu 11/7/24	Tue 12/31/24	ROM Costs developed from selected concept
22	T2.13 - Refined Concept Review Mtg	1 day	Mon 1/13/25	Mon 1/13/25	*
23	T2.15 - QA/QC	10 days	Thu 1/9/25	Wed 1/22/25	Deliverable bluebeam session (drawings, renderings, narrative)
24	T2.16 - Concept Submission	1 day	Thu 1/23/25	Thu 1/23/25	Concept Design Report package update and Submission
25	Owner/Stakeholder Review	15 days	Fri 1/24/25	Thu 2/13/25	
26	T2.14 - Concept Design Report Mtg	1 day	Thu 2/20/25	Thu 2/20/25	Workshop to review status of the concept deliverable.
27	Task 3 - 30% Schematic Design	105 days	Fri 1/24/25	Fri 6/20/25	
28	Merge Concept into Revit Model	15 days	Fri 1/24/25	Thu 2/13/25	Master Model with approved Concept intergrated.
29	SUE Quality Level B (Designating) - Phase 1	25 days	Fri 1/24/25	Thu 2/27/25	
30	SUE Quality Level B (Designating) - Phase 2	6 days	Fri 2/28/25	Fri 3/7/25	
31	T3.01 - Architectural	69 days	Fri 1/24/25	Wed 4/30/25	Arch development includes CMAR model access for phasing, logisitic, and prici
32	T3.02 - Interiors/FF&E	69 days	Fri 1/24/25	Wed 4/30/25	Interiors development includes CMAR model access for phasing, logisitic, and
33	T3.03 - Terminal Simulation Modeling	59 days	Fri 2/7/25	Wed 4/30/25	Validating preferred concept, CAST and AirTop Simulations
34	T3.04 - Schematic Design Documents	59 days	Fri 2/7/25	Wed 4/30/25	Eng development includes CMAR access for phasing, logisitcs, and pricing.
35	T3.05 - AHJ Outreach	69 days	Fri 1/24/25	Wed 4/30/25	Develop risk matrix and schedule regular updates
36	T3.06 - CMAR Estimating & VE	69 days	Fri 1/24/25	Wed 4/30/25	CMAR & Connico alignment, CMAR ROM, & VE suggestions based on Concept
37	T3.07 - Design Workshop #1	2 days	Fri 2/21/25	Mon 2/24/25	¥
38	T3.07 - Design Workshop #2	3 days	Wed 3/26/25	Fri 3/28/25	
39	T3.08 - Federal Agency Coordination	69 days	Fri 1/24/25	Wed 4/30/25	Develop schedule of regular meetings/presentations
40	Model Lock	2 days	Thu 4/17/25	Fri 4/18/25	y
41	T3.09 - QA/QC	15 days	Thu 5/1/25	Wed 5/21/25	Bluebeam session for SD Deliverable documents (drawings, outline specs, name
42	T3.10 - SD Documents Submission	15 days	Thu 5/1/25	Thu 5/22/25	Submit (Drawings, Outline Specifications, Material Boards, Renderings, FAA C

) Т	ask Name	Duration	Start	Finish	4 2025 2026 2027 2028 2029 2030 203 03 03 04 01 03 03 04 01 03 03 04 01 03 03 04 01 03 03 04 01 03 03 04 01
43	Owner/Stakeholder Review	15 days	Fri 5/23/25	Fri 6/13/25	Q2 Q3 Q4 Q1
44	T3.11 - SD Review Meeting	1 day	Fri 6/20/25	Fri 6/20/25	Deliverable page-turn meeting.
45	Task 4 - 60% Design Development	102 days	Mon 6/16/25	Thu 11/6/25	<u> </u>
46	T4.01 - Comment Resolution	30 days	Mon 6/16/25	Mon 7/28/25	Address comments (incorporate, defer to later design stage, & discuss unclear
47	SUE Quality Level A (Locating - 40 test holes) - Ph1	10 days	Mon 6/16/25	Fri 6/27/25	
48	SUE Quality Level A (Locating - 24 test holes) - Ph2	6 days	Mon 6/30/25	Tue 7/8/25	
49	Issue Revised Model	1 day	Tue 7/29/25	Tue 7/29/25	
50	T4.02 - Design Development	67 days	Mon 6/16/25	Thu 9/18/25	Development includes CMAR coordination
51	T4.03 - AHJ Outreach	67 days	Mon 6/16/25	Thu 9/18/25	Continued regular meetings and update risk matrix
52	T4.04 - CMAR Estimating & VE	67 days	Mon 6/16/25	Thu 9/18/25	CMAR Updated ROM and early procurement plan based on SD Package
53	T4.05 - Design Workshop #3	2 days	Tue 7/22/25	Wed 7/23/25	
54	T4.05 - Design Workshop #4	3 days	Thu 8/21/25	Mon 8/25/25	
55	T4.06 - Federal Agency Coordination	67 days	Mon 6/16/25	Thu 9/18/25	Continued regular meetings
56	Model Lock	2 days	Fri 9/5/25	Mon 9/8/25	
57	T4.07 - QA/QC	15 days	Fri 9/19/25	Thu 10/9/25	Bluebeam session for DD deliverable documents (Drawings, Specifications,
58	T4.08 - DD Documents Submission	1 day	Fri 10/10/25	Fri 10/10/25	Trawings, Specifications, Engineers Report, Draft FAA CSPP, FDOT R/W D
59	Owner/Stakeholder Review	15 days	Mon 10/13/25		
60	T4.09 - DD Review Meeting	1 day	Thu 11/6/25	Thu 11/6/25	Deliverable page-turn meeting
61	Task 5 - 90% Construction Documents	135 days	Mon 11/3/25	Thu 5/14/26	
62	T5.01 - Comment Resoluton	30 days	Mon 11/3/25	Tue 12/16/25	Address comments. All must be incorporated or meeting to discuss reas
63	T5.02 - 90% Construction Documents	74 days	Mon 11/3/25	Wed 2/18/26	Development includes CMAR coordination
64	T5.02.03 - FDOT R/W Permit	90 days	Mon 11/3/25	Thu 3/12/26	Submit to FDOT
65	T5.02.03 - SWFWMD Permit	120 days	Mon 11/3/25	Thu 4/23/26	Submit to Southwest Florida Water Management District
66	T5.03 - AHJ Outreach	74 days	Mon 11/3/25	Wed 2/18/26	Continued regular meetings and updated risk matrix
67	T5.04 - CMAR Estimating & VE	74 days	Mon 11/3/25	Wed 2/18/26	CMAR updated ROM and procurement plan based on DD Package
68	T5.05 - Design Workshop #5	2 days	Tue 12/9/25	Wed 12/10/25	Multi-day workshop by discipline (Design Team, Owner, CMAR)
69	T5.05 - Design Workshop #6	3 days	Fri 1/16/26	Tue 1/20/26	
70	T5.06 - Federal Agency Coordination	74 days	Mon 11/3/25	Wed 2/18/26	Continued regular meetings
71	Model Lock	2 days	Thu 1/29/26	Fri 1/30/26	
72	T5.07 - QA/QC	15 days	Thu 2/19/26	Wed 3/11/26	Bluebeam session for CD deliverable documents (drawings, specifical
73	T5.08 - CD Documents Submission	1 day	Thu 3/12/26	Thu 3/12/26	Drawings, Specifications, Engineers Report, and Change Narrative
74	Owner/Stakeholder Review	15 days	Fri 3/13/26	Thu 4/2/26	
75	T5.09 - CD Review Meeting	1 day	Fri 4/10/26	Fri 4/10/26	Deliverable page-turn meeting
76	T5.12 - Permitting	45 days	Fri 3/13/26	Thu 5/14/26	Submit 90% to Pinellas County
77	Task 6 - IFC Documents	62 days	Fri 4/3/26	Tue 6/30/26	
78	T6.01 - Comment Resolution	20 days	Fri 4/3/26	Thu 4/30/26	Incorporate comments or reason for rejection
79	T6.02 - 100% CDs Documentation	40 days	Fri 4/3/26	Fri 5/29/26	AHJ and Airport comments
80		10 days	Mon 6/1/26	Fri 6/12/26	QC prior to County resubmittal
81	Resubmit to Plan Check	20 days	Fri 5/15/26	Fri 6/12/26	Resubmission extended due to County holidays
82	T6.06 - Submit 100% CDs	1 day	Mon 6/15/26	Mon 6/15/26	TFC drawings, specifications, and change narrative
83		10 days	Tue 6/16/26	Mon 6/29/26	J J J J J J J J J J J J J J J J J J J
84	T6.07 - CD Review Meeting	1 day	Tue 6/30/26	Tue 6/30/26	100% - IFC page-turn meeting

