

# ST. PETERSBURG - CLEARWATER INTERNATIONAL AIRPORT AIRSPACE ANALYSIS PROJECT TIMELINE PHASE I

Page 1 of 1

3/28/05

Task	Start	End	2005							% Comp.			
			Feb	Mar	Apr	May	Jun	Jul	Aug				
Project Kickoff Meeting/Noise Abatement Task Force Meeting	2/23/05	2/23/05	▲ 2/23								100%		
Initial Airport Visit/Data Collection	3/15/05	3/17/05		▲▼ 3/17							100%		
Preliminary Analysis of North Bay Visual and potential Charted Visual Procedure to Runway 35R	3/1/05	4/15/05	▲	■		▼					61%		
Preliminary Analysis of PIE VFR Traffic Patterns, to include possible restrictions	3/1/05	4/30/05	▲	■		▼					46%		
Preliminary Analysis of Runway 17L Departure Procedures	2/28/05	4/30/05	▲	■		▼					47%		
Preliminary Analysis of RNAV (GPS) Runway 35R instrument approach procedure	3/1/05	4/30/05	▲	■		▼					46%		
Present results of preliminary analysis and recommendations to Airport Director and Staff	5/1/05	5/15/05				▲	■		▼		0%		
Present coordinated recommendations to FAA	5/22/05	6/9/05					▲	■		▼	0%		
Prepare final version of feasibility report	6/13/05	7/21/05						▲	■		▼	0%	
Present final version of feasibility report	7/22/05	7/31/05							▲	■		▼	0%